

## FIELD REPORT

<b>PROJECT:</b> Colchester Senior Center 15 Louis Lane Colchester, CT 06415	<b>FIELD REPORT No:</b> 16
<b>General Contractor:</b> BRD Builders LLC	<b>ARCHITECT'S PROJECT NO:</b> 20-003

**DATE:** 01/15/2024    **TIME:** 01:00PM    **WEATHER:** Partly Cloudy    **TEMP:** 31 degrees    **% COMPLETE:** 17%

**COPIES TO:**  OWNER     ARCHITECT     CONTRACTOR     CA

The following is a summary of construction progress on the referenced project. Items for correction may also be included. (Failure to list an item of work that is required by the Construction documents does not relieve the Contractor of his responsibility to complete the same to the satisfaction of the Owner and Architect.)

**ON SITE:** Framing, exterior wall sheathing and roof sheathing contractors

### GENERAL OBSERVATIONS AND REMARKS:

- Metal framing is ongoing.
- The truss installation is ongoing.
- Exterior wall sheathing is started.
- Roof sheathing is started.

I called Rob/BRD and discussed the original framing and sheathing schedule as compared to the current schedule.

The original schedule for All Building Framing (including exterior wall sheathing and roof sheathing) was to start July 7, 2023 and be completed on September 14, 2023.

Current schedule for All Building Framing (including exterior wall sheathing and roof sheathing), actual start date was November 9, 2023 and is to be completed on January 26, 2024.

### PHOTOGRAPHS: 01/15/2024







---

REPORT BY: Bob Washburn/SP+A Construction Administration

SILVER PETRUCELLI & ASSOCIATES, INC.

Distribution: Rob L, Ryan C/BRD; Tony/Colchester Senior Center; Michael J, John G, Mark G/CSG; Chris N, Dave S/SP+A, File